



2025 STREET AND UTILITY IMPROVEMENTS PROJECT UPDATE #19

Week of September 22:

- Tuesday, September 23rd between 12:00 AM and 6:00 AM: There was a whole town water shut-down for the water system connections at Cherry Street and 4th Avenue.
- Cherry Street – The Contractor finished constructing the sanitary sewer, watermain, and lateral services between 3rd Avenue and 4th Avenue.

Week of September 29:

- 3rd Avenue – The Contractor plans to start constructing concrete driveways.
- Cherry Street – The Contractor plans to start constructing concrete driveways after they are done on 3rd Avenue. The concrete work will start at the liquor store.
- Cherry Street – The Contractor plans to continue installing gravel and working on building the road east of Alley 3 and 4th Avenue.
- Alley 3 (between Walnut Street and Maple Street) – The Contractor plans to construct the sanitary sewer main and lateral services.
- Alley 1 (between Cherry Street and Walnut Street) and Alley 3 (between Cherry Street and Walnut Street) – The Contractor will be in town to clean these mains and verify the extents in preparation for the sewer lining work.

Alley Location Reference

- Alley 1 is between 1st Avenue and 2nd Avenue (along Cherry Street)
- Alley 2 is between 2nd Avenue and 3rd Avenue (along Cherry Street)
- Alley 3 is between 3rd Avenue and 4th Avenue (along Cherry Street)

Project Notes:

- **Residents with concrete driveways – please be sure to move your vehicles out of your garage and park on the street during the construction and curing of the concrete. Russ Morsching will let you know when you can drive over the new concrete.**
- Cherry Street – The Cherry Street door at the Liquor Store will be out of service while construction is occurring. The 1st Avenue door will be the only access for a period of time.

Contact

Please reach out to Russ Morsching, the Resident Project Representative, at 507-323-5192 or russell.morsching@bolton-menk.com with any questions.

Note – The reported schedule will always be flexible due to weather and other reasons. This update is meant to provide information as we know it at the time of the update preparation. Real time schedule updates can be obtained by calling Russ Morsching.